

Department of Toxic Substances Control
Project Status Update
For
Wyle Laboratories Norco Facility Site
May 24, 2004

SITE INVESTIGATION/CLEANUP DOCUMENTS

- DTSC is reviewing the Remedial Investigation (RI) Workplan submitted by Environ on behalf of Wyle. Upon its approval by DTSC, the RI Workplan will be implemented to fully investigate and characterize the Wyle property. DTSC anticipates providing comments to Wyle on June 18, 2004 after a complete review of the document. The draft RI workplan was provided to the Community Advisory Group (CAG) for their input on March 27, 2004. DTSC is requesting that the CAG provide its input by June 14, 2004.
- DTSC received and is reviewing the monthly project status report submitted by Environ on behalf of Wyle. This report describes the status of activities related to the Consent Order between Wyle and DTSC. Copies of the monthly project status reports are on file at DTSC and will be placed in the public information repositories.

INVESTIGATION/CLEANUP FIELD WORK

- Pilot tests of the groundwater cleanup system are ongoing.
- DTSC discussed the need for additional soil gas sampling near Wyle's northwestern property boundary with Wyle representatives. Since VOCs were detected in soil gas samples collected onsite and offsite along Golden West Street, access to residential properties is necessary to define boundaries of soil gas contamination and to further assess the potential risk to the surrounding community.
- DTSC informed Wyle that an access agreement signed by Wyle and the residents at properties where sampling will be conducted will be necessary. DTSC provided Wyle with a sample agreement to use as model in developing an agreement.

PUBLIC PARTICIPATION:

- DTSC is preparing an informational packet to the residents along Golden West and to the CAG regarding additional soil gas sampling. Some residents along Golden West as well as the CAG will be notified of the upcoming fieldwork by the end of this week. It is anticipated that 4-6 properties will be included in the initial sampling effort.
- DTSC will deliver a presentation to the CAG on June 14, 2004 which will include a project status update and a discussion on the preliminary results of the boundary investigation.

- DTSC is planning on holding a public meeting on or about June 15, 2004 to discuss the project status and the preliminary results of the boundary investigation with the community.
- DTSC is planning on having its next technical project meeting on June 7, 2004. A member of the CAG is invited to attend. The CAG will be contacted with further details and the agenda of the meeting.

**Department of Toxic Substances Control
Project Status Update
For
Wyle Laboratories Norco Facility Site
May 7, 2004**

SITE INVESTIGATION/CLEANUP DOCUMENTS

- DTSC is reviewing the draft Remedial Investigation Workplan.
- DTSC is preparing a response to public comments on the Draft Removal Action Workplan (RAW)
- DTSC discussed with Wyle representatives issues related to the RAW Operation and Maintenance Plan.
- Wyle briefed DTSC on the preliminary boundary assessment sampling results. Data validation is underway. Preliminary results indicate VOCs were detected onsite towards the northwestern section of the property, near Golden West Street

INVESTIGATION/CLEANUP FIELD WORK

- Activities in preparation for implementation of the RAW are on-going, should DTSC approve the RAW.
- Based on preliminary results from the boundary assessment, follow up soil gas sampling will be conducted on Golden West and El Paso Streets the beginning of next week. Anticipated offsite field activities dates are May 10 through May 12, 2004.

PUBLIC PARTICIPATION:

- DTSC approved the Public Participation Plan.
- DTSC notified residents in the area of the upcoming offsite field work.

**Department of Toxic Substances Control
Project Status Update
For
Wyle Laboratories Norco Facility Site
April 2, 2004**

SITE INVESTIGATION/CLEANUP DOCUMENTS

- Wyle submitted groundwater cleanup system draft Operation and Maintenance Plan.
- Wyle submitted the draft Remedial Investigation Workplan.

INVESTIGATION/CLEANUP FIELD WORK

- Activities in preparation for implementation of the RAW are on-going , should DTSC approve the RAW. Equipment and associated piping were delivered to the site.
- DTSC staff performed a routine site visit.

PUBLIC PARTICIPATION:

- Wyle submitted a revised Public Participation Plan that incorporated DTSC's comments to the original document.

**Department of Toxic Substances Control
Project Status Update
For
Wyle Laboratories Norco Facility Site
March 5, 2004**

SITE INVESTIGATION/CLEANUP DOCUMENTS

Nothing new to report

INVESTIGATION/CLEANUP FIELD WORK

- Site boundary assessment fieldwork is on going.
- DTSC staff conducted field oversight of sampling activities.
- DTSC project team discussed sample collection and sample analysis issues with Wyle

PUBLIC PARTICIPATION:

- DTSC sent a letter to the surrounding community to inform them of the Community Advisory Group (CAG) meeting dates and location.
- DTSC discussed with the CAG and Wyle extension of the public comment period on the draft Removal Action Workplan (RAW). DTSC will extend the comment period.
- DTSC coordinated with Wyle to mail out the RAW fact sheet to community members that did not receive it during the first mail out in early February.

**Department of Toxic Substances Control
Project Status Update
For
Wyle Laboratories Norco Facility Site
February 20, 2004**

SITE INVESTIGATION/CLEANUP DOCUMENTS

DTSC received a monthly project status report from Wyle on February 18, 2003.

INVESTIGATION/CLEANUP FIELD WORK

Nothing new to report.

PUBLIC PARTICIPATION:

Nothing new to report.

**Department of Toxic Substances Control
Project Status Update
For
Wyle Laboratories Norco Facility Site
February 13, 2004**

SITE INVESTIGATION AND REMEDIATION

- **Fourth Quarter Groundwater Monitoring Report, Environ.**

DTSC is reviewing the Report

INVESTIGATION/CLEANUP SCHEDULE

Nothing new to report.

PUBLIC PARTICIPATION:

- DTSC attended a meeting with the Community Advisory Group (CAG) and community members on February 9, 2004. DTSC staff updated the CAG on the project the status and public participation activities. In addition, DTSC's project Toxicologist made a presentation on the Risk Evaluation process.
- DTSC responded to a request from the law firm of Lanza and Goolsby to certify certain documents (Consent Order, Community Survey Letter and Revised Boundary Assessment Workplan). The law firm is involved in a lawsuit by Community members against Wyle.