

**Department of Toxic Substances Control
Project Status Update
for
Wyle Laboratories Norco Facility Site
September 18, 2006**

Activities completed last week: (See attached map)

Last week

Onsite:

- Conducted O&M activities on Compounds Two, Three, and Four in Areas F and H onsite.
- Continued Third Quarter 2006 ground water and permanent vapor wells sampling activities.
- Continued drilling of monitoring well network for in Situ Chemical Oxidation demonstration plan
- Prepared SVE system for conversion to 2 Phase pilot test (tie-ins, piping run connections)

Offsite:

- Continued collecting vacuum measurements in monitoring and extraction wells associated with the extraction system on the Wyle property near Golden West Lane. The system is pulling vapors from underneath homes at the terminus of Golden west lane.
- Continued performance of operations and maintenance activities for soil vapor extraction system.

Activities planned for this week (See attached map for all the designated locations)

Onsite:

- Collect bi-weekly water level measurements in on-site wells MW-14 and MW-15.
- Conduct O&M activities on Compounds Two, Three, and Four in Areas F and H onsite.
- Develop and sample wells installed during initial field work for Demonstration Plan.

Offsite:

- Collect bi-weekly water level measurements in off-site wells MW-16 and MW-19 through MW-31.
- Continue collecting vacuum measurements in monitoring and extraction wells associated with the extraction system on the Wyle property near Golden West Lane.

PUBLIC PARTICIPATION

- None to report.

